

Summary Report-1

Swachh Vidhyalaya Summary Progress Report Of Power CPSUs Updated On 24.03.2015

SN.	Items of Information/PSU - Last updated on	NTPC 23.03.15	PGCIL 09.03.15	NHPC 23.03.15	REC 24.03.15	PFC 24.03.15	SJVN 24.03.15	THDCIL 24.03.15	NEEPCO 23.03.15	Prev. Week	TOTAL (Current)
1	Revised target for toilets	30666	11513	7104	10989	9200	2684	1533	664	74353	74353
2	No. of schools approved/ confirmed (MHRD)	16929	4735	5005	7510	6610	1529	727	387	43065	43432
3	No. of Schools for which pictures Uploaded.	13433	4027	5833	5353	275	1200	477	387	30648	30985
4	% of pics. Uploaded (s no (3/2))	79.35	85.05	116.54	71.28	4.16	78.48	65.61	100.00	71.17	71.34
5	No. of survey teams constituted	393	80	87	124	10	50	38	40	822	822
6	Total no. members involved in Survey Teams	920	155	227	221	30	107	75	121	1856	1856
7	Toilets for which tenders issued/MOU finalized	30666	11513	4898	10989	9200	2684	606	411	62365	70967
8	No. of toilets for which work awarded/Started	17781	10407	4014	6235	4317	1610	486	388	44766	45238
9	% age Awarded/Started to targeted toilets (row no. (8/1))	57.98	90.39	56.50	56.74	46.92	59.99	31.70	58.43	60.21	60.84